



Thomas P. Koch, Mayor

# New Central Middle School Project



## Progress Update – November 2012

**November 2012:** Installation of structural steel is underway for the building and expected to continue through December 2012.



*Classroom Wing*



*Auditorium Wing*



*Gym*

### Scheduled Project Milestone Dates: Fall 2012

- ❖ Concrete footings and foundations **COMPLETE**
- ❖ Under slab utilities installation **COMPLETE for CLASSROOMS/ADMINISTRATION; ONGOING for AUDITORIUM**
- ❖ Structural steel **IN PROGRESS**

### Central Middle School Project Contact Information

|   |              |
|---|--------------|
| Eugene Caruso,<br>Tishman Construction, Owner's Project Manager | 617-594-4617 |
| Gary Cunniff,<br>Director of Public Buildings, City of Quincy   | 617-376-1542 |
| Dr. Richard DeCristofaro,<br>Superintendent of Schools          | 617-984-8700 |

*cc: Mayor Koch*

*City Council President McFarland and City Councilors  
 School Committee Vice-Chair Isola and School Committee Members  
 Central Building Committee  
 Central Middle School Principal Fay and QPS Principals  
 QPS Superintendent's Leadership Team*



***Building Site Overview***